GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 2 Ser No. 33595

S74561

Enter Company Registration Number

Engineer [redacted]

Gas Safe [redacted]

Engie Office Address
UOS ACCREDITATION
14 ENDCLIFFE CRESCENT
SHEFFIELD.
S10 3EA.

Contract Number UoS
Customer Name ENGIE
Site Address STANACE AB
ENDCLIFFE VILLAGE
SHEFFIELD
Postcode S10 3ET
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES	SERVICE	STANACE AB	WATER HEATER	ANDREWS CWH90/200	071181	—	OF
2	YES	SERVICE		WATER HEATER	ANDREWS CWH90/200	071181	—	OF
3	YES	SERVICE		WATER HEATER	ANDREWS CWH90/200	071181	—	OF
4	/	/		/	/	/	/	/

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	YES	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	YES
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	YES	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fail to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES

Ventilation

Low level free area cm² or ~~ventilation flow rate inlet m³/h~~	Actual 1680.0	Required (Calculated)	125.8
High level free area cm² or ~~ventilation flow rate extract m³/h~~	Actual 2284.8	Required (Calculated)	675.9
All ventilation grills clear and unobstructed (Yes/No)	YES	Fans and/or flue interlocks operating correctly (Yes/No/NA)	NA

Details of any faults	Remedial Action Taken	Comments and calculations
/	/	/

Appliance Checks	App 1 or ~~App 1 High~~	App 2 or App 1 Low	App 3 or App 2 High	~~App 4 or~~ App 2 Low
Flue flow test satisfactory (Yes/No/NA)	YES	YES	YES	
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES.	
Air/Gas switch operating correctly (Yes/No/NA)	NA	NA	NA	
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES.	
Burner lock out time (seconds)	63	64	64	
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES	
Heat net input rating data (kW)	31.1	31.1	31.1	

	App 1 or ~~App 1 High~~	App 2 or App 1 Low	App 3 or App 2 High	~~App 4 or~~ App 2 Low
~~Gas burner pressure (mbar) or~~ heat input kW/h required	31.1	31.1	31.1	
Gas burner pressure (mbar) or heat input kW/h measured	29.7	30.4	30.4	
Gas rating measured (kW/h / NA)	29.7	30.4	30.4	
Air/gas ratio control setting (%/NA)	NA	NA	NA.	
Net flue gas temperature (gross less ambient) (°C)	53	49	47	
Oxygen (O_2 %)	5.5	5.6	5.6	
Carbon Monoxide (CO)(ppm)	46	52	58	

	App 1 or ~~App 1 High~~	App 2 or App 1 Low	App 3 or App 2 High	~~App 4 or~~ App 2 Low
Carbon Dioxide (CO_2) (%)	8.8	8.8	8.8	
Excess Air (%)	35.9	36.7	37.0	
CO/CO_2 Ratio	0.0005	0.0006	0.0007	
Gross Efficiency (%)	98.6	98.7	99.9	
CO flue dilution (ppm)	NA	NA	NA	
Standing pressure (mbar)	22.2	22.2	22.2	
Working pressure (mbar)	19.0	19.0	19.0	
Is appliance safe for use (Yes/No)	YES	YES	YES	

Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO
Test Instrument	AP100 SPM7 U200
Test Instrument serial number	U200CJ26151

Worksheet No (if used)	
Checked by (office use)	
Entered on database	YES.

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and use) regulations, standards and procedures.

Date 20/10/20

Signature [redacted]

Customer, Yellow - Service Centre, Pink - Site, Green - Engineer

GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 2 of 2 Ser No. 33596

ENGIE

GAS safe REGISTER 574561

Enter Company Registration Number

Engineer [redacted]

Gas Safe [redacted]

Engie Office Address
UOS ACCOMODATION
14 ENDCLIFFE CRESCENT
SHEFFIELD
S10 3EA

Contract Number UOS
Customer Name ENGIE
Site Address STANLEE AB VILLAGE
ENDCLIFFE
SHEFFIELD
Postcode S10 3EL
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES	SERVICE	STANLEE AB	BOILER	VIESSMAN VITODENS	7176779702908100	-	OF
2	YES	SERVICE		BOILER	VIESSMAN VITODENS.	7176779702907103	-	OF
3	/	/		/	/	/	/	/
4			-					

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	YES	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	YES
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas Installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas Installation pipework sleeved and sealed as appropriate (Yes/No)	YES	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fall to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES

Ventilation			
Low level free area cm² ~~or ventilation flow rate? m³/h~~	Actual 1680.0	Required (Calculated) 1351.8	
High level free area cm² ~~or ventilation flow rate? m³/h~~	Actual 2284.8	Required (Calculated) 675.9	
All ventilation grills clear and unobstructed (Yes/No) YES	Fans and/or flue interlocks operating correctly (Yes/No/NA)	NA.	

Details of any faults	Remedial Action Taken	Comments and calculations
/	/	/

Appliance Checks	~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low		~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low		~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low
Flue flow test satisfactory (Yes/No/NA)	YES	YES	YES	YES	~~Gas burner pressure (mbar) or~~ heat input kW/h required	66.0	15.0	66.0	15.0	Carbon Dioxide (CO_2) (%)	9.0	8.8	9.1	9.0
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES	YES	~~Gas burner pressure (mbar) or~~ heat input kW/h measured	62.5	22.6	62.5	20.5	Excess Air (%)	31.6	35.3	31.2	32.3
Air/Gas switch operating correctly (Yes/No/NA)	YES	YES	YES	YES	Gas rating measured (kW/h / NA)	62.5	22.6	62.5	20.5	CO/CO_2 Ratio	0.0004	0.0001	0.0004	0.0002
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES	YES	Air/gas ratio control setting (%/NA)	NA	NA	NA	NA.	Gross Efficiency (%)	98.7	98.8	98.2	98.5
Burner lock out time (seconds)	162	162	164	164	Net flue gas temperature (gross less ambient) (°C)	53	50	64	57	CO flue dilution (ppm)	NA	NA	NA	NA.
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES	YES	Oxygen (O_2 %)	5.0	5.9	5.6	5.1	Standing pressure (mbar)	22.2	22.2	22.2	22.2
Heat net input rating data (kW)	66.0	15.0	66.0	15.0	Carbon Monoxide (CO)(ppm)	32	10	39	15	Working pressure (mbar)	19.6	21.5	19.6	21.5
										Is appliance safe for use (Yes/No)	YES	YES	YES	YES
										Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO			
										Test Instrument	V200 CJ26151			
										Test Instrument serial number	V200 CJ26151			

Worksheet No (if used)	
Checked by (office use)	
Entered on database	YES

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date 20/10/20

Signature [redacted]

White - Customer, Yellow - Service Centre, Pink - Site, Green - Engineer